

### Aboveground Storage Tank Installation Checklist

Tank # \_\_\_\_\_ Contents: \_\_\_\_\_ Capacity: \_\_\_\_\_ gallons

Contractor/Project Name: \_\_\_\_\_ County: \_\_\_\_\_

Installer Name: \_\_\_\_\_ Date: \_\_\_\_\_

Item	Completed Y/N
Double wall tank	
Tank free of rust and properly coated	
Tank labeled with GHS/NFPA symbol, contractor name/info, material, capacity	
"No Smoking or Open Flames" sign posted	
Tank placed on level surface - free of slip, trip, fall hazards	
Tank placed safe distance away from any waterways	
Tank and piping are not in direct contact with ground	
Tank installed to ensure safe and efficient loading/unloading	
Pumps, piping, hoses, nozzles in working order with no leaks	
Documented tightness test performed on tank	
All hoses are free of cracks with break-away installed	
Autostop nozzle	
Containment provided for storage of fuel nozzle/hose	

Other Comments: